

Huckabee Renovation Projects Update: February 2017

MMS Conversion

- Complete installation of ceiling tiles and grid section 2B
- Punch out on CMU walls for final paint
- Final coat paint walls throughout
- Paint door frames and handrails



JHS Conversion

- Underground plumbing & electrical complete at weight room.
- Excavating grade beams & start setting forms at weight room.
- Roof trusses complete at concessions.
- Start damp proofing and flashing at concessions.
- Working on electrical rough in above ceiling & plumbing top out in concessions.
- Wrecking forms at concrete track curbs section 1 & setting forms at section 2.
- Set fence posts at retaining wall #1.
- Retaining wall #2 and #3 90% complete







HS Renovation

- Complete setting brick at front entry.
- Complete K-13 acoustical spray insulation at black box.
- Working on metal lath and plaster at black box vestibule soffit.
- MEP rough in and CMU at Halftime House ongoing.
- Setting forms and rebar at parking lot. Pour scheduled for Saturday 3/4.
- Continue turf cut in and detailing at Jr. Bear stadium.



