

## **Keenan Elementary and Oak Hills Jr High School**

### **Monthly Project Update #10 – Through October 2016**

#### **Project Site**

- Retaining Walls are 50% complete
- All CMU Walls are complete at Concession Stand
- Track and Field Events are 70% complete
- Root Zone and Irrigation are complete at Main Sports Field
- Sports Lighting is installed at Main Sports Field





### **Oak Hills Jr High**

- All Interior CMU Walls are complete
- Metal Stud Framing nearing completion in Sections 3 and 4
- Gypsum Board is being hung in Sections 1, 2, 8, and 9
- Plumbing Rough In and Gas Piping completing throughout building
- Chilled Water Piping System is 95% complete
- Electrical Feeders are being pulled to panels throughout building
- Installation of Low Voltage Systems is underway in Sections 1, 2, 8 and 9





## Keenan Elementary School

- Roof is 100% dried in
- Fabrication and Installation of Metal Roof Panels has started
- Hanging of Gypsum Board is 90% complete
- Classrooms in Sections 1 and 2 are primed, and Block Filler has been applied
- Chilled Water Piping System is 90% complete
- Electrical Feeder Wire is pulled to Main Service Disconnect
- Installation of Low Voltage Systems is underway in Sections 1 and 2

