

## Montgomery ISD Lake Creek High School

Monthly Project Update #04 – September/October 2016

### Project Site Construction

- Earthwork completed at athletic fields.
- Earthwork continuing at parking lots and roadways, approximately 85% complete.
- Sanitary Sewer installation complete.
- Storm Sewer installation approximately 50% complete.
- Water main installation began October 17. Approximately 35% complete.
- Building foundation concrete pier installation continuing. Areas 5-14 piers complete.
- Building foundation concrete grade beam installation began October 14.
- Plumbing under building floor slab work continuing. Areas 10, 11, 13 and 14 are complete and have passed inspection.
- Electrical under building floor slab work continuing. Areas 9, 10, 11, 12, 13 and 14 are in progress.
- First paving pour for roadways and parking lots is tentatively scheduled for early November.





