

# Huckabee Renovation Projects Update: October 2016

## MS Conversion

- Punch out on section 2A
- Layout for teachers and rooms-identify location for projectors, smart boards, tack boards-work on installation
- Pref-tech to check all data drops, complete speaker installation and projector mount installation section 2A.
- Occupied Wednesday, November 2<sup>nd</sup>.



## JHS Conversion

- Unify continuing HVAC control cabling
- Completed edge forms, expansion joints, and rebar for the parking lot
- Finished curb inlets at parking lot.
- Place and finish concrete at parking lot Saturday 10/29



## HS Renovations

- Layout piers at black-box and front controlled entry
- Pre-tie pier rebar cages
- Start drilling piers Friday 10/28



