

# Montgomery ISD New Elementary School & New Middle School

## Monthly Project Update #06 – Through June 2016

### Project Site

- Primary Electrical Duct Bank is underway, approximately 25% complete
- Site Lighting Foundations and Pole Standards are being poured
- Site Paving 95% complete



## **Middle School**

- All Building Slabs including the Storage Building and Concession Building are complete
- Structural CMU Walls in Sections 5 – 7 are being constructed
- Exterior CMU Walls are being insulated as they are being built
- Steel Erection 75% complete in Sections 5 and 6
- Overhead MEP Rough-in ongoing in Sections 1, 2, 8 and 9
- Spray-on Fireproofing is being applied in Sections 8 – 9, and to all outside columns and beams in Sections 3 – 7
- Interior Metal Stud Framing is ongoing in Sections 1 – 2, with layout underway in Sections 8 – 9





## Elementary School

- CMU in Sections 1 – 4 is complete
- CMU in Section 5 approximately 95% complete
- Steel Erection is complete
- Steel Detailing and Decking 90% complete in Sections 1 – 5
- Overhead MEP Rough-in ongoing in Sections 1 – 5
- Exterior Framing 50% complete
- Interior Brick in Section 5 is 50% complete



