

## **Keenan Elementary and Oak Hills Jr High School**

### **Monthly Project Update #08 – Through August 2016**

#### **Project Site**

- Permanent Power brought to site
- Electrical Transformer Pads are poured
- Curbs are being poured and final grading is underway in those areas
- Areas that are at final grade are being seeded for grass



## Oak Creek Jr High School

- All Exterior CMU Walls are complete
- Installation of Damp Proofing and Exterior Brick Veneer is underway
- Roofing has begun at the classroom wing
- Exterior Window Systems are being installed
- All Major Mechanical Equipment is on site and being installed
- Mechanical, Plumbing, Electrical, and Sprinkler Rough-Ins are occurring in all areas of the building
- Fireproofing complete
- Interior Metal Stud Framing is complete in Sections 1, 2, 8 and 9; and has started in all other sections





### **Keenan Elementary School**

- Roof is Dried-In at Sections 1 - 3
- Installation of Exterior Window Systems are underway
- Brick Veneer is being installed at Sections 3 – 5
- Mechanical, Plumbing, Electrical, and Sprinkler Rough-Ins are occurring in all areas of the building
- Air Handling Units are set in Sections 1 – 5
- Interior Metal Stud Framing has begun in Sections 3 and 4
- Hanging of Gypsum Board has commenced in Sections 1 and 2
- Field Measuring for Casework and Kitchen Equipment has occurred



