

Montgomery ISD Lake Creek High School

Monthly Project Update #02 – July/August 2016

Project Site Construction - Current

- Site Clearing nearing completion, approximately 95% complete.
- Building Pad construction is complete.
- Box culverts at South Entry Road have been installed.
- Earthwork in progress at athletic fields, parking lots and roadways, approximately 50% complete.
- Site Underground Utility installation crews have mobilized and materials have been delivered. Sanitary sewer to be installed first, then storm sewer and water will be last.
- Concrete subcontractor will be on site week of August 29 weather permitting.





Building Construction – Upcoming

- Plumbing underground work scheduled to start on building pad middle of September, weather permitting.
- Electrical underground work scheduled to start on building pad middle of September, weather permitting.