

Montgomery ISD Lake Creek High School

Monthly Project Update #03 – August/September 2016

Project Site Construction

- Earthwork in progress at athletic fields, parking lots and roadways, approximately 75% complete.
- Sanitary Sewer installation approximately 95% complete.
- Storm Sewer installation began September 21.
- Permanent Power being brought to the site.



Building Construction

- Building foundation concrete pier installation began on September 6. Approximately 10% complete.
- Building foundation concrete grade beam installation to begin September 26.
- Plumbing under building floor slab work will begin with coordination meetings week of September 26. This work must be coordinated with grade beam installation.
- Electrical under building floor slab work will begin with coordination meetings week of September 26. This work must be coordinated with grade beam installation.
- Anchor bolts that need to be embedded in foundation concrete to support structural steel columns were delivered to the site on September 22.

