

# Huckabee Renovation Projects Update: September 27, 2016

## JHS Conversion/JH Re-Roof

- Continue dirt work to rough grade at parking lot
- Culvert pipe installed at new entry drive
- Continue punch of roof from GAF report



## MS Conversion/MS Re-Roof

- Begin hanging wires and putting up perimeter angle for ceilings section 2A classrooms
- Pour pad extension for AHU 7 and set unit in place, begin piping at units
- Continued with duct tie ins and installation at mechanical room 2A
- Punch out on installed Hydrostop roof



## HS Renovations / HS Re-Roof

- Continue punch of roof from GAF report
- Remove stone & marble pavers
- Start saw cutting – 2-3 days of demo



## **ITEMS TO BE COMPLETED AT THE THREE ELEMENTARY RENOVATION PROJECTS UNDER VLK ARCHITECT'S CONTRACT**

### **Stewart Creek**

- Access Controls
- Door S89 – Conference room door – hardware set #14; Mortise lock needs to be changed out
- Intruder Function Replacement

### **Lone Star**

- Access Controls
- Traffic Signal-Waiting on TxDot Permit
- FM2854 Approach-Waiting on TxDot Permit
- Intruder Function Replacement

### **Madeley Ranch**

- Door Hardware
- Access Controls
- Intruder Function Replacement